Temporary Hazard Zone Monitoring Checklist

Print one per permit and tick each line on site before work starts and at close-out.

SITE _____ DATE _____ COMPLETED BY _____

01 Permit And Boundary

- [ ] Hazard named in the permit to work
- [ ] Boundary marked on a site photo by a competent person
- [ ] Zone name and camera ID written into the permit
- [ ] Physical controls in place: cover, guard rail, crawling board or fall arrest

02 Camera Position

- [ ] Whole zone inside the camera view
- [ ] Far edge within 23.6 m on a 2 MP camera with a 60 degree lens
- [ ] Tilt between 15 and 40 degrees, never above 55
- [ ] At least 10 lux across the zone
- [ ] Camera mounting planned as work at height

03 Stream And Zone

- [ ] Main stream at 15 fps or more
- [ ] Smart codec and privacy masks off on the analytic stream
- [ ] Clock within one second of NTP

- [ ] No-entry area traced on the standing surface and named after the permit

04 Alerts

- [ ] Job supervisor named as recipient
- [ ] Siren or beacon linked where fitted
- [ ] Test alert received by every recipient

05 Walk Test

- [ ] Boundary crossed from every approach
- [ ] Each crossing alerted with a clear snapshot
- [ ] Repeated in the lowest light of the shift
- [ ] Test events filed with the permit

06 Close-Out

- [ ] Zone switched off when the permit closes
- [ ] Event log exported and filed
- [ ] Camera removed or reassigned